COMPLETION REPORT

1	Name of the work	Improvements to road from Hesaraghatta main road to Babanna Layout Market area, in Ward No. 12, in Shettyhalli Sub - Division.
2	Sanctioned Estimate No. & Date	CE/DZ/TS/42/13-14, Dt:-20-05-2014
3	Head of Account which is chargeable	P-2654
4	Instrument Order NO. & Date	NO:- EE/DO/UO/87/13-14 Date:- 27/6/2014
5	Name Of Contractor	K.R.I.D.L
6 a	Time Stipulated for Completion of work	90 Days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB NO:- 2252/14-15 Pg NO:- 225116 to 225124
8	Check Measurement of the Asst	2252/14-15
9	Name of the office/official in charge of the work	AEE (S)
10	a) Asst. Eng/junior Eng	Ravi. N.K
	b) Asst. Exe Engineer	Ramachandramurthi. S.M.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
49.50	48 58569=00	—	91,431

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K.

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,